

**NFPA 1901 or 1906
Waterous Model Aquis 3.0
Foam System Certification**

Certified Manufacturer Type Test								
Waterous Plumbing Connection Ordered	Foam %		Water Flow		Water Pressure		Foam Capacity	
	Range	%	Range	GPM	Range	PSI	Range	GPM
Tee or Manifold with 1-1/2 in. Thread or 2 in. Victaulic	Min	0.01	Min	10	Min	0	Min	0.01
			Max	10	Max	400	Max	0.01
	Mid	0.50	Mid	160	Mid	150	Mid	0.80
	Max	1.00	Min	325	Min	0	Min	3.30
			Max	325	Max	400	Max	2.20
Tee or Manifold with 2 in. Thread or 2-1/2 in. Victaulic	Min	0.01	Min	20	Min	0	Min	0.02
			Max	20	Max	400	Max	0.02
	Mid	0.50	Mid	375	Mid	150	Mid	1.90
	Max	1.00	Min	750	Min	0	Min	3.30
			Max	750	Max	400	Max	2.20
Tee or Manifold with 2-1/2 in. Thread or 3 in. Victaulic	Min	0.01	Min	30	Min	0	Min	0.03
			Max	30	Max	400	Max	0.03
	Mid	0.50	Mid	600	Mid	150	Mid	3.00
	Max	1.00	Min	1200	Min	0	Min	3.30
			Max	1200	Max	400	Max	2.20

OEM Certification Test					
Flowmeter		Foam Pump Test Points			
Range	Test Points	Simulated Water Flow	Set Foam %	Water Pressure PSI	Foam GPM
Min					
Mid					
Max					
Min					
Mid					
Max					
Min					
Mid					
Max					

Installer Certification:

Installed, Calibrated and Tested to Waterous Installation Recommendations and Purchaser's Performance Specifications.

Tester: _____

Date: _____